

Pre-Installation Property Assessment



FAX: 760-884-8310

EMAIL: sales@senthhydro.com

QUESTIONS? Call 866-410-1134

IMPORTANT: When in the Standby Mode, the Leak Defense System does NOT monitor water flow and may allow a leak to go undetected.

HOMEOWNER: _____

Adjuster: _____

Claim #: _____

Telephone: _____

Email: _____

Address: _____

Restoration Co.: _____

PLUMBER: _____

Telephone: _____

Email: _____

Address: _____

Make quote to: HOMEOWNER PLUMBER OTHER

SPRING CHECK VALVE SHOULD BE PURCHASED WITH THE LEAK DEFENSE SYSTEM (LDS), EXPANSION TANK RECOMMENDED

Installation will be INDOOR OUTDOOR *If OUTDOOR, LDS must be housed in a protective enclosure 18" above grade.*

Plumber providing protective cover? Yes No

Water Source City Well *If well, are relays needed for pump?* Yes No

Pipe Size where installed 3/4" 1" 1.25" 1.5" 2" 2.5" 3"

Installation Horizontal Vertical *If Vertical, water flows:* ↑ ↓

SECONDARY STRUCTURES PLUMBED FROM THE MAIN Guest House Pool House Other

PANEL & POWER *(discuss with homeowner)*

Recommend distance between control panel and valve 50' or less

Connecting to the app? Yes No Type/Model of WiFi router? _____

Connecting to a security system? Yes No Name of Security Company: _____

Outlets available for the valve and panel? Yes No Distance to non-switched, non-GFI outlet for valve: _____

Electrician needed? Yes No If yes, please explain: _____

WATER FEATURES *(check all that apply and provide details)*

IRRIGATION Yes No **CENTRAL BOILER** Yes No **STAND-ALONE ICE MACHINE** Yes No

LDS installed after? Yes No Has low water cutoff Yes No Make/Model _____

Make/Model of Controller _____ **RADON BUBBLER** Yes No Gallons per day _____

If yes, LDS must be installed after.

HOSE BIBS Yes No **WATER MISTER** Yes No **REVERSE OSMOSIS** Yes No

LDS installed after? Yes No **HUMIDIFIERS** Yes No *LDS installed after?* Yes No

Whole House Yes No

FIRE SPRINKLER Yes No **QUANTITY** of Steam _____

If yes, LDS must be installed after. **QUANTITY** of Evaporative _____

POOL / HOT-TUB Yes No **FILTER / SOFTENER** Yes No

AUTO-FILL MANUAL **QUANTITY** of Cartridge _____

LDS installed after? Yes No **QUANTITY** of Regenerating _____

Irrigation timer to be added? Yes No Make/Model _____

POND / FOUNTAIN Yes No **Split System Needed?** Yes No

AUTO-FILL MANUAL Distance from Valve to Probe(ft): _____

LDS installed after? Yes No *If no, take picture of inside of head cover*

WATER HEATERS **Quantity** _____ **RECIRCULATION PUMP** Yes No

Gas _____ Hardwired Yes No

Electric _____ Plugged in Yes No

Make/Model _____ With timer? Yes No

EXPANSION TANKS Yes No # of Circ Pump Switch needed? _____

POINT OF LEAK DETECTORS (POLDs) and Water Detection Cable (WDC)

	Quantity
POLD w/o WDC	_____
POLD w/ 2' WDC	_____
POLD w/ 5' WDC	_____
POLD w/ 10' WDC	_____

Comments:

Email Form